Waikato Building Consent Group	Pre-line Inspection					
Applicant's	Consent					
Name:	No:					
Property Address:	Lot Wind No.: Zone:					
Restricted Building Work - LBP license check (Check against lis						
Name of LBP: (If not on site, ask who the LBP is)						
	LBP Onsite: ☐ Yes ☐ No  License sighted: ☐ Yes ☐ No					
	License No: (if sighted)					
Expiry Date:						
Key:						
Decision: $\sqrt{\ }$ or $\boxed{\ P\ }$ = Pass $\boxed{\ X\ }$ or $\boxed{\ F\ }$ = Fail, further inspection required $\boxed{\ I\ }$ or $\boxed{\ -\ }$ or $\boxed{\ NA\ }$ = Not Applicable Reason for decision: Compliance or non compliance with the approved building consent documents						
☐ Approved BC documents and amendments on site	Decks					
☐ Prior inspection passed or instructions addressed	☐ Deck level / fall / floor level / wall to stringer gap					
Exterior	☐ Deck finish / membrane					
Roof cladding / flashings	Barrier heights / handrails / stairs					
☐ Wall cladding / flashings (on cladding checklist)	☐ Deck / parapet flashings					
Cladding cavity: drained / vented (on cladding checklist)	Outlets and overflows, drip edge					
☐ Window flashings (on cladding checklist) ☐ Window glazing / safety glazing (on cladding checklist)	Plumbing					
☐ Window glazing / safety glazing (on cladding checklist)  Interior	Plumber's name					
☐ Moisture content =	Reg. No.:					
☐ Ceiling battens: size, spacing	☐ Water pressure test: ☐ 1500kp ☐ Main					
Insulation walls / ceiling	Test statement / certificate:					
☐ Insulation valid / colling ☐ NA						
□ Roofing / wall underlay	☐ Water pipe size / layout / insulation / length of run					
Holes and notches in framing / mid-floor (both to check)	☐ Venting – drains / waste					
☐ Bottom plate / brace fixing	☐ Pipe work secured / supported / protected					
☐ Ceiling / Floor nailed off if diaphragm	(electrolysis / earthed)					
☐ Joinery provides Light / ventilation	☐ Penetrations through building wrap are taped					
☐ Windowless room has adequate ventilation	☐ No pipework in cavity					
☐ Mechanical ventilation vented to exterior	☐ Check HWC / Tray (if applicable)					
☐ Scullery / laundry cupboard with no window	Sludge & relief drain pipe work / appropriate material					
☐ Safety glass	☐ Water test on stack systems					
Air seals	☐ Backflow prevention followed (commercial)					
☐ Ceiling diaphragm	Fire hose reel pipe work appropriate material					
☐ Stairs as per details	☐ Air conditioning pipe correctly terminated to outside ☐ Non-potable pipe work identified (NZS5807, part 2)					
Fire design requirements / Firewall penetration	Non-potable pipe work identified (NZS5807, part 2)					
STC sound rating requirements	_					
Comments if required: ☐ Photos attached (if relevant) ☐ Men	no / Instruction No:					

OUTCOME OF DECISIONS [Tick the correct outcome: e.g. ☑ PASS or ☑ FAIL etc. Use REPEAT section if applicable.]						
Work complies with the approved BC documents PASS FAIL. Work may proceed to next inspection. FAIL. Repeat inspection required Additional fee		REPEAT: Work complies with the approved BC documents PASS FAIL. Work may proceed to next inspection. FAIL. Repeat inspection required Additional fee				
Officer Name: Signature :	Date:		Officer Name: Signature:	Date:		













