Waikato Building Consent Group	Heater / Solar Installation Inspection
Applicant's Name:	Consent No:
Property	Lot Wind
Address:	No.: Zone:
Restricted Building Work - LBP license check: (Check against list of notified LBPs for this project) Not applicable, not RBW	
Name of LBP: (If not on site, ask who the LBP is)	LBP Onsite: Yes No
	License sighted: ☐ Yes ☐ No
	License No: (if sighted)
	Expiry Date:
ITEMS TO BE CHECKED [Checked against the approved Building Consent (BC) documents]	
Key: Decision: √ or P = Pass X or F = Fail, further inspection required I or or NA = Not Applicable Reason for decision: Compliance or non compliance with the approved building consent documents	
☐ CCC application has been received	Hot water cylinder is ☐ Existing ☐ New
☐ Approved BC documents & amendments on site	Hot water cylinder is ☐ Open ☐ Vented
☐ Check consent conditions	☐ Cylinder drain / tempering valve fitted
Solid Fuel Heater	☐ HW temperature(°C)
☐ Make of heater as specified in BC documents	☐ Hot water cylinder restraints
☐ Clearances: maker's requirements / wall / drapes	Solar Water Heaters (Panels / Cylinders)
☐ Flue clearances: through ceiling relative / roof height	☐ Installed as per approved documents
☐ Roof and ceiling framing comply	Roof penetrations (flashings / material compatibility)
☐ Flue capped and flashings	☐ Pipes lagged and flashed
Seismic restraints	☐ Cylinder drain / tempering valve fitted
Hearth size and thickness	☐ Relief drain conveyed to ground level and correctly
☐ Smoke alarms fitted	insulated to avoid electrolysis to roofing system
In-built fire places	Solar panels installed to allow cleaning of roof area
Existing fireplace and chimney in sound condition	☐ Installer statement received
□ No existing chimney offsets to prevent flue pipe installation	Solar Power System (Voltaic)
☐ Joint between fireplace and front surround well sealed	☐ Installed as per approved documents
Height of existing mantle	Roof penetrations (flashings / material compatibility)
☐ Name of Installer:☐ Installer statement received	Solar panels installed to allow cleaning of roof area
Heater with Wet Back connection to HWC	Installer statement received
	If BCA requires:
☐ Plumber's name:	Heater Model No:
130g. 190	☐ Heater Serial No:
	☐ Installer qualifications:
Comments if required: ☐ Photos attached (if relevant) ☐ Memo / Instruction No: ☐ Verbal instruction (specify):	
OUTCOME OF DECISIONS [Tick the correct outcome: e.g. ☑ PASS or ☑ FAIL etc. Use REPEAT section if applicable.]	
Work complies with the approved BC documents ☐ PASS	REPEAT: Work complies with the approved BC documents PASS
 ☐ FAIL Work may proceed to next inspection. ☐ FAIL. Repeat inspection required ☐ Additional fee 	FAIL. Work may proceed to next inspection. ☐ FAIL. Repeat inspection required ☐ Additional fee
Officer Name:	Officer Name:
Signature : Date:	Signature: Date:













