

Applicant's Name:	Consent No:																
Property Address:	Lot No.:	Wind Zone:															
ITEMS TO BE CHECKED [Checked against the approved Building Consent (BC) documents]																	
Key: Decision: <input checked="" type="checkbox"/> or <input type="checkbox"/> P = Pass <input type="checkbox"/> or <input checked="" type="checkbox"/> F = Fail, further inspection / documents required <input type="checkbox"/> or <input type="checkbox"/> or <input type="checkbox"/> NA = Not Applicable Reason for decision: Compliance or non compliance with the approved building consent documents																	
REVIEW:	<input type="checkbox"/> Approved BC documents and amendments on site <input type="checkbox"/> Prior inspection passed or instructions addressed <input type="checkbox"/> Consent conditions checked																
<h2>Final Building</h2> <table border="1"> <tr> <td>Interior</td> <td>Accessibility</td> </tr> <tr> <td> <input type="checkbox"/> Ceiling insulation is in place / clear of light fittings <input type="checkbox"/> Safety glass installed <input type="checkbox"/> Wet areas completed: correct installation of shower / bath / laundry, surface areas sealed <input type="checkbox"/> Kitchen completed <input type="checkbox"/> Height of window sashes / restrictors <input type="checkbox"/> Heights of barriers and handrails as per approved BC <input type="checkbox"/> Mechanical ventilation vented to exterior Heater checklist completed <input type="radio"/> Yes <input type="radio"/> No <input type="radio"/> NA </td> <td> <input type="checkbox"/> Car parking as per plans <input type="checkbox"/> Footpaths / ramps – non-slip, width (1.2m), length, upstands handrails, gradient 1:12 <input type="checkbox"/> Entrances – signage, thresholds, width, surfaces <input type="checkbox"/> Public reception – accessible counter / desk <input type="checkbox"/> Lifts – sizes, controls, lobby width, signage <input type="checkbox"/> Stairs – width, handrails, landings, risers, treads, nosing, contrasting colours <input type="checkbox"/> Doorways, corridors – clear width, glazing colour contrasted, projections into corridors <input type="checkbox"/> Alerting devices – audible & visual signal <input type="checkbox"/> Toilets / showers: size, controls, doors, handrails, turning circle <input type="checkbox"/> Laundering – size and turning circle <input type="checkbox"/> Food preparation – as per plans <input type="checkbox"/> Place of assembly – spaces, stage podium, access, audio loop system & signage (if > 250 persons) </td> </tr> <tr> <td>Exterior</td> <td></td> </tr> <tr> <td> <input type="checkbox"/> Vermin proofing <input type="checkbox"/> Ground height complies (at time of inspection) <input type="checkbox"/> Brick veneer weep and ventilation holes <input type="checkbox"/> Weathering and penetrations: roof and walls (fixings etc.), flashing / sealants completed & in place <input type="checkbox"/> Construction of decks / steps / retaining walls / handrails, barriers and ramps comply <input type="checkbox"/> Subfloor vents <input type="checkbox"/> Exterior finishes as approved plans (paint reflective index) <input type="checkbox"/> Drip edge Pools checklist completed <input type="radio"/> Yes <input type="radio"/> No <input type="radio"/> NA </td> <td></td> </tr> <tr> <td>Fire Safety & Specified Systems - conditions of fire report met:</td> <td></td> </tr> <tr> <td> <input type="checkbox"/> Surface finishes, smoke development and spread of flame requirements <input type="checkbox"/> Firewall integrity <input type="checkbox"/> Means of escape, door hardware, signage <input type="checkbox"/> Penetrations, lights and switches, fire collars (check fire collars at post-line final) <input type="checkbox"/> Fire and smoke doors, self-closers / magnetic hold open devices and signage operational, tags present <input type="checkbox"/> Required specified systems in place and operational <input type="checkbox"/> Place of assembly – spaces, stage podium, access, audio loop <input type="checkbox"/> system & signage (if > 250 persons) </td> <td> CCC application <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA All producer statements <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA Gas certificate <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA Electrical certificate <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA Heater installation statement <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA Waterproofing certificate <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA SS installation / certification statement or certificate) Refer to draft CS if applicable <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA Other: <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA </td> </tr> <tr> <td colspan="3"> The above documents will be assessed back at the office. If found to be inadequate, the author will be contacted. </td> </tr> </table>			Interior	Accessibility	<input type="checkbox"/> Ceiling insulation is in place / clear of light fittings <input type="checkbox"/> Safety glass installed <input type="checkbox"/> Wet areas completed: correct installation of shower / bath / laundry, surface areas sealed <input type="checkbox"/> Kitchen completed <input type="checkbox"/> Height of window sashes / restrictors <input type="checkbox"/> Heights of barriers and handrails as per approved BC <input type="checkbox"/> Mechanical ventilation vented to exterior Heater checklist completed <input type="radio"/> Yes <input type="radio"/> No <input type="radio"/> NA	<input type="checkbox"/> Car parking as per plans <input type="checkbox"/> Footpaths / ramps – non-slip, width (1.2m), length, upstands handrails, gradient 1:12 <input type="checkbox"/> Entrances – signage, thresholds, width, surfaces <input type="checkbox"/> Public reception – accessible counter / desk <input type="checkbox"/> Lifts – sizes, controls, lobby width, signage <input type="checkbox"/> Stairs – width, handrails, landings, risers, treads, nosing, contrasting colours <input type="checkbox"/> Doorways, corridors – clear width, glazing colour contrasted, projections into corridors <input type="checkbox"/> Alerting devices – audible & visual signal <input type="checkbox"/> Toilets / showers: size, controls, doors, handrails, turning circle <input type="checkbox"/> Laundering – size and turning circle <input type="checkbox"/> Food preparation – as per plans <input type="checkbox"/> Place of assembly – spaces, stage podium, access, audio loop system & signage (if > 250 persons)	Exterior		<input type="checkbox"/> Vermin proofing <input type="checkbox"/> Ground height complies (at time of inspection) <input type="checkbox"/> Brick veneer weep and ventilation holes <input type="checkbox"/> Weathering and penetrations: roof and walls (fixings etc.), flashing / sealants completed & in place <input type="checkbox"/> Construction of decks / steps / retaining walls / handrails, barriers and ramps comply <input type="checkbox"/> Subfloor vents <input type="checkbox"/> Exterior finishes as approved plans (paint reflective index) <input type="checkbox"/> Drip edge Pools checklist completed <input type="radio"/> Yes <input type="radio"/> No <input type="radio"/> NA		Fire Safety & Specified Systems - conditions of fire report met:		<input type="checkbox"/> Surface finishes, smoke development and spread of flame requirements <input type="checkbox"/> Firewall integrity <input type="checkbox"/> Means of escape, door hardware, signage <input type="checkbox"/> Penetrations, lights and switches, fire collars (check fire collars at post-line final) <input type="checkbox"/> Fire and smoke doors, self-closers / magnetic hold open devices and signage operational, tags present <input type="checkbox"/> Required specified systems in place and operational <input type="checkbox"/> Place of assembly – spaces, stage podium, access, audio loop <input type="checkbox"/> system & signage (if > 250 persons)	CCC application <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA All producer statements <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA Gas certificate <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA Electrical certificate <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA Heater installation statement <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA Waterproofing certificate <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA SS installation / certification statement or certificate) Refer to draft CS if applicable <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA Other: <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA	The above documents will be assessed back at the office. If found to be inadequate, the author will be contacted.		
Interior	Accessibility																
<input type="checkbox"/> Ceiling insulation is in place / clear of light fittings <input type="checkbox"/> Safety glass installed <input type="checkbox"/> Wet areas completed: correct installation of shower / bath / laundry, surface areas sealed <input type="checkbox"/> Kitchen completed <input type="checkbox"/> Height of window sashes / restrictors <input type="checkbox"/> Heights of barriers and handrails as per approved BC <input type="checkbox"/> Mechanical ventilation vented to exterior Heater checklist completed <input type="radio"/> Yes <input type="radio"/> No <input type="radio"/> NA	<input type="checkbox"/> Car parking as per plans <input type="checkbox"/> Footpaths / ramps – non-slip, width (1.2m), length, upstands handrails, gradient 1:12 <input type="checkbox"/> Entrances – signage, thresholds, width, surfaces <input type="checkbox"/> Public reception – accessible counter / desk <input type="checkbox"/> Lifts – sizes, controls, lobby width, signage <input type="checkbox"/> Stairs – width, handrails, landings, risers, treads, nosing, contrasting colours <input type="checkbox"/> Doorways, corridors – clear width, glazing colour contrasted, projections into corridors <input type="checkbox"/> Alerting devices – audible & visual signal <input type="checkbox"/> Toilets / showers: size, controls, doors, handrails, turning circle <input type="checkbox"/> Laundering – size and turning circle <input type="checkbox"/> Food preparation – as per plans <input type="checkbox"/> Place of assembly – spaces, stage podium, access, audio loop system & signage (if > 250 persons)																
Exterior																	
<input type="checkbox"/> Vermin proofing <input type="checkbox"/> Ground height complies (at time of inspection) <input type="checkbox"/> Brick veneer weep and ventilation holes <input type="checkbox"/> Weathering and penetrations: roof and walls (fixings etc.), flashing / sealants completed & in place <input type="checkbox"/> Construction of decks / steps / retaining walls / handrails, barriers and ramps comply <input type="checkbox"/> Subfloor vents <input type="checkbox"/> Exterior finishes as approved plans (paint reflective index) <input type="checkbox"/> Drip edge Pools checklist completed <input type="radio"/> Yes <input type="radio"/> No <input type="radio"/> NA																	
Fire Safety & Specified Systems - conditions of fire report met:																	
<input type="checkbox"/> Surface finishes, smoke development and spread of flame requirements <input type="checkbox"/> Firewall integrity <input type="checkbox"/> Means of escape, door hardware, signage <input type="checkbox"/> Penetrations, lights and switches, fire collars (check fire collars at post-line final) <input type="checkbox"/> Fire and smoke doors, self-closers / magnetic hold open devices and signage operational, tags present <input type="checkbox"/> Required specified systems in place and operational <input type="checkbox"/> Place of assembly – spaces, stage podium, access, audio loop <input type="checkbox"/> system & signage (if > 250 persons)	CCC application <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA All producer statements <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA Gas certificate <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA Electrical certificate <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA Heater installation statement <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA Waterproofing certificate <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA SS installation / certification statement or certificate) Refer to draft CS if applicable <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA Other: <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA <input type="radio"/> Received <input type="radio"/> Outstanding <input type="radio"/> NA																
The above documents will be assessed back at the office. If found to be inadequate, the author will be contacted.																	

Exterior

- Pipes insulated outside building envelope using UV protection where required
- Gully dish heights & position to stop stormwater ingress
- Ensure overflow gully minimum 150 mm below lowest fixture
All wastes are vented if greater than 3.5 m
- Check terminal vent through roof & check flashing
- Waste pipes sealed at point of entry into rear of gully dishes as per G13 or bends installed tight to gully dish
- Downpipes clipped & connected to stormwater drainage
- Downpipes from top storey roofs to lower roof spreader required (E2/8.1.6, pp.56, Fig. 20). Not allowed for masonry tile roof unless have underlay fitted
- If timber floor: check wastepipe falls and supports
- Drainage discharges into silt trap
- Overflows fitted to deck and Internal gutters run to exterior

Interior

- Smoke alarms installed and operational
- Fire rating complete
- HWC correct type / valves & seismic restraints provided
- HWC expansion / relief drains via tundish installed and conveyed to exterior
- HWC tray in place
- Tub / Toilet cistern fixed securely
- Dishwasher pipe clamped and anti-siphon bend fitted

Water temperature: °C

Commercial

- Waste to commercial machine as per installation specifications (temp > 65°C)
- Bain-marie drains provided to approved outlet
- Plumbing roof penetrations flashed

HCC Only

- Driveway catchpit installed over 100 sq m

All permanently paved areas over 10 sq m run to catchpit

Documents Required by Building Consent

CCC application	<input type="radio"/> Received	<input type="radio"/> Outstanding	<input type="radio"/> NA
As Laid plans	<input type="radio"/> Received	<input type="radio"/> Outstanding	<input type="radio"/> NA
Plumber's pressure test (from approved person)	<input type="radio"/> Received	<input type="radio"/> Outstanding	<input type="radio"/> NA
Gas certificate	<input type="radio"/> Received	<input type="radio"/> Outstanding	<input type="radio"/> NA
Electrical certificate	<input type="radio"/> Received	<input type="radio"/> Outstanding	<input type="radio"/> NA
Backflow prevention devices and test certificates	<input type="radio"/> Received	<input type="radio"/> Outstanding	<input type="radio"/> NA
Trade waste approval	<input type="radio"/> Received	<input type="radio"/> Outstanding	<input type="radio"/> NA
Septic tank installation, and effluent field PS4 / Certificate	<input type="radio"/> Received	<input type="radio"/> Outstanding	<input type="radio"/> NA
Stormwater disposal system PS4	<input type="radio"/> Received	<input type="radio"/> Outstanding	<input type="radio"/> NA
Water reuse tank (grey water or retention)	<input type="radio"/> Received	<input type="radio"/> Outstanding	<input type="radio"/> NA
Other:	<input type="radio"/> Received	<input type="radio"/> Outstanding	<input type="radio"/> NA

Comments if required: Photos attached (if relevant) Memo / Instruction No: Verbal instruction (specify):

NOTE: The project must pass all the above items, and the BCA must be supplied with the required documents listed above, to an adequate standard, BEFORE the application for CPU can be lodged.

OUTCOME OF DECISIONS

[Tick the correct outcome: e.g. PASS or FAIL etc.]

Work complies with the approved BC documents

- PASS. CPU can be issued
- FAIL. Repeat inspection required Additional fee
- FAIL. Work may proceed to next inspection

Officer Name:

Signature :

Date:

REPEAT: Work complies with the approved BC documents

- PASS. CPU can be issued
- FAIL. Repeat inspection required Additional fee
- FAIL. Work may proceed to next inspection

Officer Name:

Signature:

Date:



ASSESSMENT OF DOCUMENTATION RECEIVED

BC No.:

Key for statement types: Cladding (CL) Electrical (EL) Engineer / Designer (PS4) Gas (GS) Glazing (GL) Insulation (IN) As-laid drainage (ALD) Pressure test (P) Smoke alarm (SM) Sprinklers (SP) Surveyors confirmation of height / siting (SV) Waterproofing (WP) Solar systems (S) Truss layout (TR) Under floor / tile heating (H) Other (O) [specify].....