Waikato Building Consent Group	Drainage Inspection
Applicant's	Consent
Name: Property	No: Lot Wind
Address:	No.: Zone:
ITEMS TO BE CHECKED [Checked against the approved Building Consent (BC) documents]	
Key: Decision: √ or P = Pass X or F = Fail, further inspection required I or or NA = Not Applicable Reason for decision: Compliance or non compliance with the approved building consent documents	
 □ Approved BC documents and amendments on site □ Prior inspection passed or instructions addressed □ Drainlayer's Name:	Stormwater Correct stormwater connection / fittings Pipe size / gradients as per approved plans Approved pipe and fittings (NZS 1254) Bedding material Number of downpipes Drain depth and protection Drains are within legal boundaries As Laid plan received Soak holes / water tank / overflow Septic Tanks Septic tank installation and effluent field Distribution box Effluent trenches: length / width / depth Specific Designs: Inspection (PS4) Engineer inspection completed PS4 / Certificate: Water test Received Outstanding NA Retention tank Received Outstanding NA Soakage Received Outstanding NA Septic tank Received Outstanding NA
HCC only ☐ All permanently paved areas including driveways >100 sq m run to catchpit ☐ Soak hole correctly sized (40 sq m)	
Comments if required: ☐ Photos attached (if relevant) ☐ Memo / Instruction No: ☐ Verbal instruction (specify):	
OUTCOME OF DECISIONS [Tick the correct outcome: e.g. ☑ PASS or ☑ FAIL etc. Use REPEAT section if applicable.]	
Work complies with the approved BC documents ☐ PASS ☐ FAIL. Work may proceed to next inspection. FAIL. Repeat inspection required ☐ Additional fee Officer Name:	REPEAT: Work complies with the approved BC documents PASS FAIL. Work may proceed to next inspection. FAIL. Repeat inspection required Additional fee Officer Name:
Signature : Date:	Signature: Date:















