

# Waikato Building Consent Group

## Pre-line Plumbing Inspection

Applicant's Name:	Consent No:	
Property Address:	Lot No.:	Wind Zone:
<b>Restricted Building Work - LBP license check</b> <i>(Check against list of notified LBPs for this project)</i> <input type="checkbox"/> Not applicable, not RBW		
Name of LBP: <i>(If not on site, ask who the LBP is)</i>	LBP Onsite: <input type="checkbox"/> Yes <input type="checkbox"/> No License sighted: <input type="checkbox"/> Yes <input type="checkbox"/> No License No: ..... <i>(if sighted)</i> Expiry Date: .....	
<b>ITEMS TO BE CHECKED</b> <i>[Checked against the approved Building Consent (BC) documents]</i>		
Key: Decision: <input checked="" type="checkbox"/> or <input type="checkbox"/> P = Pass <input type="checkbox"/> X or <input type="checkbox"/> F = Fail, further inspection required <input type="checkbox"/> or <input type="checkbox"/> — or <input type="checkbox"/> NA = Not Applicable Reason for decision: Compliance or non compliance with the approved building consent documents		
Plumbing <input type="checkbox"/> Plumber's name..... Reg. No.: ..... <input type="checkbox"/> Approved type of pipe / identification <input type="checkbox"/> Water pressure test: <input type="checkbox"/> 1500kp <input type="checkbox"/> Main Test statement / certificate: <input type="checkbox"/> Received <input type="checkbox"/> Outstanding <input type="checkbox"/> NA <input type="checkbox"/> Water pipe size / layout / insulation / length of run <input type="checkbox"/> Venting – drains / waste	<input type="checkbox"/> Approved BC documents and amendments on site <input type="checkbox"/> Prior inspection passed or instructions addressed <input type="checkbox"/> Pipe work secured / supported / protected (electrolysis / earthed) <input type="checkbox"/> Penetrations through building wrap are taped <input type="checkbox"/> No pipework in cavity <input type="checkbox"/> Check HWC / Tray (if applicable) <input type="checkbox"/> Sludge & relief drain pipe work / appropriate material <input type="checkbox"/> Water test on stack systems <input type="checkbox"/> Backflow prevention followed (commercial) <input type="checkbox"/> Fire hose reel pipe work appropriate material <input type="checkbox"/> Air conditioning pipe correctly terminated to outside <input type="checkbox"/> Non-potable pipe work identified (NZS5807, part 2)	

Comments if required:  Photos attached *(if relevant)*  Memo / Instruction No: .....  Verbal instruction *(specify)*:

<b>OUTCOME OF DECISIONS</b> <i>[Tick the correct outcome: e.g. <input checked="" type="checkbox"/> PASS or <input checked="" type="checkbox"/> FAIL etc. Use REPEAT section if applicable.]</i>		
Work complies with the approved BC documents <input type="checkbox"/> PASS <input type="checkbox"/> FAIL. Work may proceed to next inspection. <input type="checkbox"/> FAIL. Repeat inspection required <input type="checkbox"/> Additional fee	REPEAT: Work complies with the approved BC documents <input type="checkbox"/> PASS FAIL. Work may proceed to next inspection. <input type="checkbox"/> FAIL. Repeat inspection required <input type="checkbox"/> Additional fee	
Officer Name: Signature :	Date:	Officer Name: Signature:

